EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of Culvert in Ward no: 10 (Dobbebommasandra), Vidyaranyapura Sub Division.
2	Amount of Work Portion	874552 =00
3	Estimated Cost	10.00 Lakhs
4	Name of contractor	N.S Dilip Kumar
5	Agreement No.	75/2019-20
6	No. and date under which work order issued	75/2019-20, 10-05-2019
7	Time limit originally fixed for completion	60 Days.
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	—
15	Date of recommending time limit applied for	9.8.2019 to 14.10.2019
16	Whether the orginal application of the contractor is enclosed.	—
17	Balance of work remaining to be done	
18	Probable time required for completion of remaining work	94 days.
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	EOT may be Approved
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved @ 1% of Bill amount

Sunitha. N.L
Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Byatarayanapura Division

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ